# BRUHAT BANGALORE MAHANAGARA PALIKE

## Yelahanka Zone

1ST AND FINAL BILL

PRE MEASUREMENT SHEET

Name of work: Providing CC Road and Drain Development at Mastri Palya, in Ward No 06 Tanisandra Byatarayanapura Sub Division Yelahanka Zone BBMP.

Estimated Cost : Rs. 99.00 Lakhs

Job Code: 006-20-000002

Head of Account : P 3727 SC-SP/TSP Mukyamantrigala Nava

Name of Agency: Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280,59th cross road,17th 'C'Main road,3rd 'Y' Block,Rajajinagara,

Work order No: BBMP/EE/BTP/WO/ 150 /2019-20 Dated :08-11-2019

Measurements Recarded on :

| Sl No. | Description | Unit | No. | L | B1 | B2 | Avg B | D | Qty |
|---|---|---|---|---|---|---|---|---|---|
| 1 | KSRRB 300 - **Excavation for road, drains** and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications Engineer Incharge of Works | | | | | | | | |
| a | **For Drain.** | | | | | | | | |
| | **Main Road R/S,**Savariyappa's house Road.to Arulnathan House Road.( Ch 0.0 to 113.80 ) | cum | 3 | 30.00 | | | 1.20 | 1.00 | 108.00 |
| | **Main Road R/S,**Arulnathan House Road to Govt School. ( Ch 0.0 to 86.0) | | 1 | 23.80 | | | 1.20 | 1.00 | 28.56 |
| | | | 2 | 30.00 | | | 1.20 | 1.00 | 72.00 |
| | **Main Road R/S,**Near Mastri Palya Govt School to NR Orchid Gardenia.( Ch 0.0 to 75.0 ) | | 1 | 26.00 | | | 1.20 | 1.00 | 31.20 |
| | | | 2 | 30.00 | | | 1.20 | 1.00 | 72.00 |
| | **CR1,**Sagairaj s' House Road | | 1 | 15.00 | | | 1.15 | 1.00 | 17.25 |
| | | | 1 | 25.50 | | | 1.05 | 0.90 | 24.10 |
| | | | 1 | 30.00 | | | 0.90 | 0.90 | 24.30 |
| | | | 1 | 3.70 | | | 0.90 | 0.90 | 3.00 |
| | **CR2,**Arulnathan House. | | 1 | 30.00 | | | 0.90 | 0.90 | 24.30 |
| | Cross Road | | 1 | 31.00 | | | 0.90 | 0.90 | 25.11 |
| | " | | 1 | 31.00 | | | 1.10 | 0.90 | 30.69 |
| | **R/S,**Savariyappa's house | | 1 | 21.75 | | | 1.10 | 0.90 | 21.53 |
| | | | 1 | 30.00 | | | 1.10 | 0.85 | 28.05 |
| | **L/S cross road 1** | | 1 | 6.00 | | | 1.10 | 0.85 | 5.61 |
| | | | 1 | 30.00 | | | 1.10 | 0.80 | 26.40 |
| | | | 1 | 6.50 | | | 1.10 | 0.85 | 6.08 |
| | **CR3,L/S,**Old Church Cross Road. | | 1 | 30.00 | | | 1.10 | 0.85 | 28.05 |



Scanned by CamScanner